



Janney ES Addition: June 2, 2014

Project Update

Update of May Site Activities

- Since Spring Break, Tompkins has been able to work normal hours during the school day, as most work is taking place inside the building at this point.
- Blue Skin has been installed on the exterior of the building
- Mechanical, Electrical and Plumbing rough-in has progressed inside the building.
- Interior wall framing is almost complete.
- New janitor's bathroom work has started in the basement of the existing building.
- Exterior storefront framing and windows have been installed.
- Ground face block has arrived on -site.

Look Ahead:

- Continuation of Mechanical and Electrical Rough-in
- Begin pouring concrete on west half of addition above structural steel
- Begin installing interior door frames.
- Achieve a water-tight shell to begin interior installation and fit-out
- Installation of ground face block around new stairwell.
- After School is out for the summer:
 - Remove interior partitions at the Pre-k classrooms on the first floor and install new footers under the 2 demising walls.
 - Re-install structural light gauge walls in Pre-k classrooms
 - Mobilize to music room on the lower level and convert to pre-k room.
 - Mobilize to 2 classrooms on the 3rd floor and convert back to music room.