



Janney ES Addition: April 2, 2014

Project Update

Update of March Site Activities

- March Weekends:
 - Stair Tower CMU installation continued and topped out
 - Structural steel was erected for the 2nd floor
 - Light gage wall panels were installed for the 2nd floor
 - Major deliveries of structural bar joists and metal decking occurred
 - 3rd floor structural bar joist installation began.
 - Modifications were made to existing duct work to allow for new structural steel members.

Look Ahead:

- Spring Break:
 - Tompkins plans to mobilize for the entire week of spring break (April 12th - April 21st)
 - Bar Joists & metal decking will be installed on the 3rd floor level.
 - Structural Steel will continue to be installed on the 3rd floor and roof levels.
 - Light gage metal framing will be installed on the 3rd floor.
 - The roofing and exterior wall activities will begin.
 - Mechanical and Electrical rough-in will begin
 - Existing IT rooms will be cleaned.
- April Weekends:
 - Tompkins plans to be on-site every weekend in April.
 - The remainder of the structural steel will be erected for the 3rd floors
 - The remainder of the light gage metal framing will be installed for the 3rd floor
 - Joists and metal deck will be installed on the 3rd floor and roof levels.