




A FRESH START TO ENDING FAMILY HOMELESSNESS

Site Logistics Plan



Legend:

Pedestrian Traffic	↔
Vehicular Traffic	↔
New Fence	- - - -
Construction Entrance	▬
Dumpster	●
Porta Johns	▭ ▭
Construction Trailer	▭
Building Outline	▭
Construction Staging Area	▬





A FRESH START TO ENDING FAMILY HOMELESSNESS

Timeline / Milestone Dates

- November 2017 - Clear site of all debris and trash
 - Install construction fence and gate for safety and security
 - Install sediment and erosion controls and
- Winter 2017
 - Underground utility work
 - Partial road closures.
 - Foundations, concrete deliveries and dump trucks hauling spoils.
- Winter 2018
 - Pour Slab on Grade
 - Erect Structural Steel
- Spring 2018
 - Set modular units, Rooftop Mechanical Equipment
 - Flooring, Painting, Cabinets,
 - Playground Equipment and Sitework