

New 6-Story 396 Bed Shelter Facility

Outdoor Recreational Spaces

Supportive Programs & Day Center

Community-Integrated Architectural Design

Substantial Completion: December 2021

September Milestones:

- Excavation, demolition, site clearing and rough grading of entire site.
- Identified and laid out the construction perimeter.
- Excavation and removal of unsuitable soils.
- Demolition of turnaround at Office of Unified Communications driveway.
- Sediment erosion control super silt fencing installation.
- Pepco energized Coakley Williams/BlueSkye construction trailer.

October Projections:

- Continue excavation and removal unsuitable soils.
- 100-ton crane is scheduled to arrive on 10/16/20.
- 300-ton crane is scheduled to arrive on 10/19/20.
- Test auger piles are scheduled to begin 10/22/20.
- WMATA real estate permit approval is in progress.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

View of main pad site



Excavation of unsuitable soils



View from rear of horse barn



For your safety, only authorized personnel are allowed to access the construction sites