



WARD 1 SHORT TERM FAMILY HOUSING (STFH)
PHASE 1 STFH FACILITY CONSTRUCTION UPDATE
[December 2019]

Short-Term Family Housing Units	Dedicated Play & Common Areas	Supportive Programs	Community-Integrated Architectural Design
Substantial Completion [Sept, 2020]		New families are projected to move in starting [month, year]	

Project Status:

- Tower crane onsite to hoist materials for construction of superstructure
- Continuing foundation footings and foundation walls at southeast elevation
- Completed 1st level slab pour at north elevation up to column line 3

Community Advisory:

- DC Water work scheduled for December 2nd thru December 7th. Traffic adjustments will involve road closures and detours during work hours. A steel plate will be placed over the utility area each night in order to reopen Clifton Street during after work hours.
- GCS will be removing a section of the scaffold overhead walk path and a few concrete barricades on Clifton Street to access roadway area for underground DC Water work.
- Saturday work is expected this month to make up for inclement weather events during normal workdays.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

[Tower Crane]



[1st Floor Level Slab Pour Up To Column Line 3]



[Concrete Columns 90% Complete]



For your safety, only authorized personnel are allowed to access the construction sites