



Muriel E. Bowser
Mayor

GOVERNMENT OF THE DISTRICT OF COLUMBIA
Department of Parks and Recreation

Business Operations Division



Keith A. Anderson
Director

Edgewood Project Update and Overview

July 2016

Project Budget

- **\$20,600,000** (project budget includes all costs associated with the project, including design fees, permits, fees and construction)

Projected Completion Date

- Summer 2018 (dependent on weather, permits, etc.)

Pre-Planning Work (already completed)

- Geotechnical, arborist, site utility, boundary, topographical / hazardous material surveys
- Community Meeting 1 – held November 18, 2015; *introduction of architect and design team; outline of upcoming community engagement process.*
- Community Meeting 2 – held December 16, 2015; review of what was heard at November meeting and additional community feedback.
- Community Meeting 3 – held March 16, 2016; concept design presented based on community feedback. Community largely in favor of having an indoor gymnasium. Design team is working on a refined design that incorporates the indoor gym.

Design and Planning Phase (November 2015 – Winter 2016)

- Comments have been given back to architecture firm for revisions.
- Next community meeting date TBD (late Summer 2016) to present revised concept plan.

Construction Phase (Spring 2017 – Summer 2018)

- Actual implementation and construction of the approved plan
- Recreation center will close Spring 2017 (approximate)

Contact Information

- Brent Sisco, Landscape Architect (DPR) brent.sisco@dc.gov (202) 615-9824
- Project Website: www.dgs.dc.gov/page/edgewood-recreation-center

Move • Grow • Be Green with 

1250 U Street, NW | Washington, D.C. 20009 | P: (202) 673-7647 | F: (202) 673-2087

www.DPR.DC.gov |   @DCDPR