

# HARDY PARK

## CONSTRUCTION UPDATE: JUNE 2021

### PROJECT OVERVIEW:

The Hardy Park project includes design and construction of an additional enclosed room at the recreation center, a new playground, a new splashpad, the renovation of the existing soccer field with a lower playing field, a new picnic plaza and pavilion, a walking track around the field with fitness equipment, a new dog park, a new community garden, remediation of site drainage, runoff and erosion issues. The Project will also include landscaping, fencing, site furnishings, amenities and signage.

### PROJECT TIMELINE:

- Design and Outreach: Spring 2019
- Construction Begins: Fall 2020
- Park Renovations Begin: Winter 2020
- Park Re-Opening: end of July 2021
- Field Opening: September 2021
- Tree Plantings: Fall 2021

### WHAT HAPPENED IN JUNE:

- The bioretention area at the dog park has been planted
- The fence around the dog park is being installed
- The fence around the playground is being installed
- The playground gravel and drainage is being installed
- The new splash pad concrete has been poured
- The splash pad fixtures will be installed
- The sod around the lower field has been installed
- The fitness equipment is being installed
- The pavilion roof is being installed
- The bioretention facility for the athletic field was being installed and planted
- The trees and shrubs were being installed

### WHAT TO EXPECT IN JULY:

- The fence around the dog park will be completed
- The EWF mulch will be installed in the playground
- The fence around the playground will be installed
- The lower field will be sodded
- The roof for the picnic pavilion will be installed
- The picnic pavilion will be painted and finished
- The walking track permeable rubber will be installed
- The fitness equipment will be installed
- The drinking fountains will be installed
- The community garden beds will be installed
- The site furnishings will begin to be installed



*The Athletic Field has been sodded. The new irrigation system has been installed.*



*The new picnic pavilion is receiving final trim*

FOR ADDITIONAL INFORMATION:

VISIT: [dgs.dc.gov/node/1135096](https://dgs.dc.gov/node/1135096)





# HARDY PARK

## ADDITIONAL PROGRESS PHOTOS



*The sod has been installed below the lower field as well as in the swale.*



*The Splash Pad equipment has been installed*



*The trees and shrubs have been installed in the large field bio-retention facility.*



*The drainage layer and gravel base have been installed in the playgrounds.*

FOR ADDITIONAL INFORMATION:  
VISIT: [dgs.dc.gov/node/1135096](https://dgs.dc.gov/node/1135096)

