HARDY PARK

CONSTRUCTION UPDATE: MAY 2021

PROJECT OVERVIEW:

The Hardy Park project includes design and construction of an additional enclosed room at the recreation center, a new playground, a new splashpad, the renovation of the existing soccer field with a lower playing field, a new picnic plaza and pavilion, a walking track around the field with fitness equipment, a new dog park, a new community garden, remediation of site drainage, runoff and erosion issues. The Project will also include landscaping, fencing, site furnishings, amenities and signage.

PROJECT TIMELINE:

- Design and Outreach: Spring 2019
- Construction Begins: Fall 2020
- Park Renovations Begin: Winter 2020
- Project Completion: Summer 2021

WHAT HAPPENED IN APRIL:

- Rough Grading of the Park
- The Dog Park has been excavated and rough graded
- The bioretention area near the dog park has been dug
- The new playground equipment is being installed
- The new splash pad plumbing has been roughed in
- The new sidewalk near the tennis has been installed
- The athletic field rough grading is complete
- The new pavilion steel framing has been installed

WHAT TO EXPECT IN MAY:

- The new playground will continue to be installed
- The dog park will receive a drainage system
- The dog park will receive its final grading
- The sidewalks and trails will continue to be installed
- The athletic field under-drainage will be installed
- The athletic field grading will continue
- The bioretention facility for the athletic field will be installed
- The lower field drainage will be installed
- The lower field will be graded
- The roof for the picnic pavilion will be installed
- The concrete plaza for the pavilion will be poured
- The splash pad finish sub-grades will be installed

DPR COVID: Phase Two Operating Status:

OPEN with Social Distancing Safeguards in place:

- Parks, Open Fields, Courts, including contact sports will all be opened to the public as of May 21
- Some recreation centers are supporting walk-up vaccination clinics
- For the latest information on the District Government's response to COVID-19 (Coronavirus), please visit <u>coronavirus.dc.gov</u>.

FOR ADDITIONAL INFORMATION: VISIT: dgs.dc.gov/node/1135096



5-12 Playground Equipment is being installed



The new picnic pavilion steel framing has been installed



HARDY PARK

ADDITIONAL PROGRESS PHOTOS



The new sidewalk along the dog park has been poured



The footings for the pavilion were dug and rebar was installed



The bio-retention area next to the dog park has the underdrains installed and the special soil mix installed



The base layer of the dog park has been graded

FOR ADDITIONAL INFORMATION: VISIT: dgs.dc.gov/node/1135096

