HEARST PARK AND POOL

CONSTRUCTION UPDATE: AUGUST 2020

PROJECT OVERVIEW:

The Hearst Park & Pool includes design and construction of two brand new tennis courts with a practice wall, the renovation of the existing soccer field, a brand new pool and pool house, remediation of site drainage, runoff and erosion issues. The Project will also include landscaping, fencing, site furnishings, amenities, signage, and pathways.

WHAT HAPPENED THIS SPRING/SUMMER:

- The playground and shade structures were installed
- The Soccer Field drainage and grading were completed
- The contractor has been focusing efforts on the dewatering activities and construction occurring at the SW portion of the site.
- Proof rolling activities were successful and unsuitable soils were hauled offsite in the building pad and pool areas.
- Identifying the water intrusion occurring at 37th Street and Quebec has impacted the project schedule
- Identifying well points being installed around the site to mitigate the unidentified water source in a manner which allows us to build safely and sustainably.
- Parts of the lagging for the Support of Excavation have been replaced and repaired where necessary.
- Well points are placed around the perimeter of the excavation to mitigate the water from entering the site, which will allow excavation and foundation work to continue

WHAT TO EXPECT IN SEPTEMBER:

- Remobilization of ground stabilization (geopiers) activities
- Installation of hardscapes and pathways on the field
- Weeding and cutting overgrowth at the hillside along 37th street.

DPR COVID: Phase Two Operating Status:

OPEN with Social Distancing

Safeguards in place:

- Parks, Open FieldsOpen Green Spaces
- Indoor Facilities

CLOSED until further notice:

• Splash Pads, Spray Parks

- Outdoor Pools
- Athletic Fields and Courts
- Dog Parks
- Playgrounds

FOR ADDITIONAL INFORMATION: VISIT: dgs.dc.gov/node/1135096

PROJECT TIMELINE:

- Design and Outreach: May 2016
- Construction Begins: August 2019
- Phase I of Playground: Fall 2019
- Phase II of Playground: Spring 2020
- Field and Park Completion: TBD (pending contract negotiation)
- Pool / Poolhouse Completion: TBD (pending contract negotiation)



Well points being dug and installed



GOVERNMENT OF THE DISTRICT OF COLUMBIA MURIEL BOWSER, MAYOR

Field Irrigation being installed



1275 FIRST STREET NE, WASHINGTON, DC 20002