

HEARST PARK AND POOL

CONSTRUCTION UPDATE: MAY 2021

PROJECT OVERVIEW:

The Hearst Park & Pool includes design and construction of two brand new tennis courts with a practice wall, the renovation of the existing soccer field, a new pool and pool house, remediation of site drainage, runoff and erosion issues. The Project will also include landscaping, fencing, site furnishings, amenities, signage, and pathways.

PROJECT TIMELINE:

- Design and Outreach: May 2016
- Construction Begins: August 2019
- Phase I of Playground: Fall 2019
- Phase II of Playground: Spring 2020
- Project Completion of the Field: late July
- Project Completion of the Pool and Poolhouse: late July 2021 and DPR is prepared to staff and open the pool for open swim
- Project Completion of tennis courts: August 2021
- Landscaping to be complete in the fall of 2021

WHAT HAPPENED IN MAY:

- Stone veneer of the retaining walls continues
- HVAC mechanical systems are being roughed in
- Continued to backfill the retaining walls at the pool house
- Continued to spread topsoil and grade the soccer field
- Continued to lay sod on the soccer field
- Completed the steel framing for the pool walls
- Poured the pool concrete walls
- Installed the frames for the doors and windows
- Started to install the glass in the windows
- Completed tiling in the locker rooms
- Painted and waterproofed the exterior of the pool house
- Installation of the boardwalks around the field

WHAT TO EXPECT IN JUNE:

- Complete stone veneer on the wall above the pool
- Continue electrical installations
- Installation of the glass and doors
- Installation of the green roof systems
- Installation of the pool deck
- Installation of the divider wall between the pool and tennis courts
- Complete the boardwalk and walking paths around the field
- Complete the railings on the field walkways
- Install the safety lighting along the pathways
- Complete the grading of the soccer field
- Complete the remaining sod on the soccer field



The pool concrete has now been poured and the pool edge is now being installed.



The glass is being installed on the pool house

FOR ADDITIONAL INFORMATION:

VISIT: dgs.dc.gov/node/1135096



GOVERNMENT OF THE
DISTRICT OF COLUMBIA
MURIEL BOWSER, MAYOR

HEARST PARK AND POOL

ADDITIONAL PROGRESS PHOTOS



Storage area for the trash and recycling lift is being prepared



The interior staircase and railings are being installed



The view of the pool concrete shell from the lobby overlook



The field sod and grading are near complete with the boardwalk

FOR ADDITIONAL INFORMATION:
VISIT: dgs.dc.gov/node/1135096

