

35 Short-Term Family Housing Units

Dedicated Play & Common Areas

**Supportive Programs** 

:ts.d

Community-Integrated Architectural Design

Substantial Completion September, 2020

New families are projected to move in starting December, 2020

## **December Milestones:**

- Connection to water utilities was made on December 17, 2019 for all water services pertaining to the new building.
- Conduit for electrical utilities was installed on December 6, 2019.
- Completed buildings first level slab.

## **January Projections:**

- First elevated platform for the parking garage is under way and concrete is expected to be poured in mid-January.
- Road work on Clifton St. is expected to be complete by January 11<sup>th</sup>. The covered walkway will be re-installed once the road reopens.
- Saturday work is expected to continue this month to make up for holiday restrictions and inclement weather delays.



Main Electrical Conduit Duct
Bank

Elevated Slab Prep At Parking
Garage



For your safety, only authorized personnel are allowed to access the construction sites