

# ANACOSTIA RECREATION CENTER AT KETCHAM

## CONSTRUCTION UPDATE FEBRUARY 2024

JULY 2020  
Project Kickoff

OCTOBER '20 - SUMMER '23  
Design & Outreach

JULY 2023  
Construction Begins

JANUARY 2025  
Estimated Substantial  
Completion

### PROJECT OVERVIEW

Construction of a new recreation center adjacent to Ketcham Elementary School. This new 15,000 SF facility will include an indoor gymnasium (that the school will use), fitness room, kitchen, multipurpose rooms, tech lounge, staff office, and restrooms. Exterior work will include outdoor covered seating, entry plaza, a new playground, lighting, field, walking/running path, security fencing / cameras, and landscaping.

### WHAT HAS HAPPENED TO DATE:

- Completion of deck for admin section
- Retaining walls along South and West side if building
- Installation of roof drain at lower roof
- Construction of piers and footings for Gymnasium

### WHAT TO EXPECT THIS SPRING:

- Placing of roof joists in Gym
- Exterior Brace framing for gym walls
- Installation of roof insulation and admin and gymnasium
- Layout of exterior and interior wall in admin section
- Installation of mechanical ducts in admin and gymnasium



Construction of Decking at Admin



Construction of Bioretention Areas



Exterior Framing for Admin



Exterior Framing for Gym



For Additional Information Visit:

[www.dgs.dc.gov/page/anacostia-recreation-center-ketcham](http://www.dgs.dc.gov/page/anacostia-recreation-center-ketcham)

