

PARK AT LEDROIT PHASE II

Construction Update: OCTOBER 2020

DESIGN & OUTREACH

May 2020

HIRING CONTRACTOR/ PERMIT APPROVALS

Feb. 2020-
Oct. 2020

CONSTRUCTION BEGINS

Aug. 2020

ESTIMATED SUBSTANTIAL COMPLETION

Nov. 30, 2020

PROJECT OVERVIEW

Phase II of the Park at LeDroit project includes the installation of new picnic tables, shade structures in the park and playground, a splash pad, as well as improved circulation routes and walkways throughout the green space.

WHAT HAS HAPPENED TO DATE:

- Building permits have been approved.
- Site excavation to install foundations and footers of new park elements.
- Dumpster and trailer relocated.
- Sodding and seeding repairs to landscape.
- Excavation for electrical and plumbing (ongoing.)

WHAT TO EXPECT IN OCTOBER/NOVEMBER:

- Splash pad installation to begin.
- Shade structure installation.
- Concrete pour for planting bed.
- Benches and bollards installation (Nov.)
- Electrical and plumbing connections (Nov.)
- Landscaping (Nov.)



Bench construction



Footer for shade structure

FOR ADDITIONAL INFORMATION:

<https://dgs.dc.gov/page/park-ledroit-phase-2>



GOVERNMENT OF THE
DISTRICT OF COLUMBIA
MURIEL BOWSER, MAYOR

dpr.events • Follow us @dcdpr



DPR.DC.GOV • CAPITAL PROJECTS

