

Marie Reed Project Update

Prepared: August 8, 2016

SIT Team,

I hope you are enjoying your summer! There has been a lot of progress with the modernization project. Listed below are upcoming construction activities for Marie Reed.

Completed to Date:

- Traffic Control Plan signage has been installed
- Perimeter fencing is completed
- Sediment and Erosion Control is completed and has been reviewed by DOEE
- Gilbane jobsite trailer is mobilized and hooked up for use
- The MEP cut/cap/make safe operations has been completed
- The 'soft demolition' has been completed down to the 2nd Floor
- Abatement work is nearing completion on the 4th Floor
- Exterior and Interior Test Pitting for existing condition verification has been completed in the Pool area.
- CCTV of existing utility lines is nearing completion with the exception of a few areas
- Pool deck tile demo has been completed

Work Upcoming for Week of 8/8- 8/12

- Playground equipment demolition and haul off is continuing this week
- Hard scape demolition and early excavation work will continue this week on the West side of the site
- Interior Demolition will continue on the 2nd and 1st Floors this week
- Exterior Demolition of the building envelope will begin/continue this week in multiple areas
- MEP Rough-In and Layout for the 4th Floor processes are going to be in the early stages late this week
- Abatement for the 3rd Floor will continue this week

Work Upcoming for Week of 8/15 - 8/19

- Continuing the interior demolition and abatement work
- Continuing the test pitting for pool foundations
- Continuing the site demolition work

-
- Continuing the excavation and haul off of soil on the west side of the site
 - Continuing/beginning the MEP rough-in on the 4th floor