



**WARD 3 SHORT TERM FAMILY HOUSING (STFH)  
PHASE I PARKING STRUCTURE PROJECT WEEKLY UPDATE  
March 2, 2018**

Parking Structure supports 239 parking spaces	Supports both MPD and STFH parking needs	Supports MPD impound requirements	Community-Integrated Architectural Design
---	--	-----------------------------------	---

**Project Status:**

- The demolition of the existing retaining wall is complete.
- Sheeting and shoring installation is complete.
- Foundation system (Cast Auger Pile) is approximately 70% complete, scheduled to be completed by Mid-March
- Construction of the pile Caps and the grade beams will commence the week of March 5.

**Community Advisory:**

- Construction of the pile caps and Grade beams will mean an increase in concrete trucks to and from the site (suggested replacement – Residents will notice an increase in concrete trucks to and from the site due to the construction of the pile caps and grade beams)
- Dump truck activity to and from the site is ongoing
- Multiple large deliveries are scheduled for the week of March 5, traffic patterns will not change. Smoot will ensure flag men are on site assisting with traffic control and safety.
- Precast (parking deck) is scheduled to commence this month which includes the delivery of the crane for the placement of the precast and the delivery of the precast

**Questions?** Please direct all inquiries to [STFHprojects.dgs@dc.gov](mailto:STFHprojects.dgs@dc.gov)

**Demolition of Slab On Grade**



**Drilling Auger Cast Pile**



**Grout Filling Piles**



**For your safety, only authorized personnel are allowed to access the construction sites**