



**WARD 3 SHORT TERM FAMILY HOUSING (STFH)
PHASE I PARKING STRUCTURE PROJECT WEEKLY UPDATE
March 9, 2018**

Parking Structure supports 239 parking spaces	Supports both MPD and STFH parking needs	Supports MPD impound requirements	Community-Integrated Architectural Design
---	--	-----------------------------------	---

Project Status:

- Foundation system (Cast Auger Pile) is approximately 90% complete, scheduled to be completed by Mid-March
- Construction of the pile Caps has commenced, scheduled to be completed by the end of March
- Installation of grade beam has commenced, schedule to be completed by the end of March

Community Advisory:

- Construction of the pile caps and Grade beams will mean an increase in concrete trucks to and from the site
- Dump truck activity to and from the site is ongoing
- Next week there will be multiple large deliveries; traffic patterns will not change. Smoot will ensure flag men are on site assisting with traffic control and safety.
- Precast (parking deck) is scheduled to commence this month which include the delivery of the crane for the placement of the precast and the delivery of the precast.
- Temporary Parking Plan has been reduced and 63 spaces have been returned to the community.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Auger Drilling Piles



Excavation for Pile Caps



Grade beam Reinforcing



For your safety, only authorized personnel are allowed to access the construction sites