

WARD 3 SHORT TERM FAMILY HOUSING (STFH) PHASE I PARKING STRUCTURE PROJECT WEEKLY UPDATE

April 6th, 2018

**Parking Structure supports
239 parking spaces**

**Supports both MPD and
STFH parking needs**

**Supports MPD impound
requirements**

**Community-Integrated
Architectural Design**

Project Status:

- Construction of the pile caps and grade beams are ongoing, with an end of April 2018 scheduled completion.
- Construction of the new cast in place retaining wall has is ongoing, the first section has been poured and framing on the second section has commenced.
- Demolition of the asphalt slab on grade is scheduled to recommence after the completion of the Precast installation.

Community Advisory:

- Concrete trucks will continue to enter and exit the construction site as part of the installation of the pile caps, grade beams and retaining wall
- Delivery of the crane for precast placement has been re-scheduled for April 14th 2018
- Precast has been re-scheduled to start arriving on April 16th 2018

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

New retaining wall framing



Grade beam pile caps



New retaining wall



For your safety, only authorized personnel are allowed to access the construction sites