

WARD 3 SHORT TERM FAMILY HOUSING (STFH)
PHASE II STFH FACILITY CONSTRUCTION LOOK AHEAD
November 5, 2018

50 Short-Term Family Housing Units	Dedicated Play & Common Areas	Supportive Programs	Community-Integrated Architectural Design
------------------------------------	-------------------------------	---------------------	---

Project Status:

- Relocation of the project trailers and the site fencing has been completed.
- Installation of DOEE Sediment and Erosion Control (SEC) measures is completed.
- Removal of brick site walls has been completed.
- Removal of the brick site wall foundation will commence the week of 11/05.
- Removal of asphalt and concrete debris is on-going.

Community Advisory:

- 3 dump trucks will be entering and existing the site daily for the removal of asphalt and concrete debris in preparation for the mobilization of the crane an infrastructure installation.
- 3D monitoring will commence prior to any drilling activities.
- Mobilization of the Crane for the cast auger pile foundation system is projected to be the end of November. The Foundation installation will be drilled, there will be no pile driving activities. This system was chosen to minimize sound and vibration transmission.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

DOEE SEC measures



Asphalt removal



Asphalt removal - continued



For your safety, only authorized personnel are allowed to access the construction sites