

## WARD 3 SHORT TERM FAMILY HOUSING (STFH) PHASE II STFH FACILITY CONSTRUCTION UPDATE November 16, 2018

50 Short-Term Family  
Housing Units

Dedicated Play & Common  
Areas

Supportive Programs

Community-Integrated  
Architectural Design

### Project Status:

- Removal of the brick site walls and foundation debris is on-going.
- Removal of asphalt and concrete debris is on-going.
- The Crane for the cast auger pile foundation system installation has mobilized to the site.
- Six (6) test/control cast auger piles will be drilled during the week of 11/19, prior to the installation of the full foundation system of the facility.

### Community Advisory:

- 3 dump trucks will continue entering and exiting the site daily for the removal of asphalt and concrete debris.
- 3D monitoring has re-commenced.
- Reinforcing steel bar (Re-bar) for the cast auger piles are scheduled to start deliveries the week of 11/19, traffic patterns will not change.
- During the production piles process there will be regular concrete trucks delivering grout to the site, Smoot will ensure flag men are on site assisting with traffic control and safety.

**Questions?** Please direct all inquiries to [STFHprojects.dgs@dc.gov](mailto:STFHprojects.dgs@dc.gov)

**Crane Delivery**



**Crane Mobilization**



**Asphalt & Concrete removal**



***For your safety, only authorized personnel are allowed to access the construction sites***