



WARD 6 SHORT TERM FAMILY HOUSING (STFH)

December, 2018

7 - Story New Building Structure	53,003 Square Foot Building	50 Short-Term Family Units	New Community Clinic
----------------------------------	-----------------------------	----------------------------	----------------------

November Construction Activities:

- Completed 2nd, 3rd and 4th floor cut outs for decking
- Completed the pour of the 2nd, 3rd and 4th floor
- Completed the install and stress of post tension cable at floors 4th floor and below
- Continued with the Mechanical, electrical and plumbing rough in
- Continued to form and pour walls and columns

December Construction Projections:

- Complete the 5th, 6th and 7th floor cut outs for decking
- Complete the pour of the 5th, 6th and 7th floor deck
- Complete the stressing of the post tension cable at all Floors
- Continue with Mechanical, electrical and plumbing rough in
- Complete the pour of all walls and columns
- Commence with the exterior framing and brick work
- Complete backfill around the building

Learn More:

- Visit bit.ly/BuildingSTFH for construction updates.
- Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Installation of 4th floor deck



Exterior Mock Up



Form and Pour Walls and Columns



For your safety, only authorized personnel are allowed to access the construction sites