

7 – Story New Building Structure

53,0003 Square Foot Building

50 Short-Term Family Housing Units

**New Community Health Clinic** 

Substantial Completion – September, 2019

New families are projected to move in starting October, 2019

## **July Milestones:**

- Permanent Power installed
- Mechanical, Electrical and Plumbing rough-ins complete
- Rooftop Air Handling Units and Generator installed
- Installed reclaimed entry way arch from original building

## **August Projections:**

- · Install drop ceiling grid and tile
- Begin painting and bathroom tile work
- Continue elevator installation
- Remove man lift at North elevation and complete glass Curtain Wall

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

## **Main Electrical Room**



**Entryway from original building** 



**Rooftop Mechanical Screen Wall** 



For your safety, only authorized personnel are allowed to access the construction sites