

7 – Story New Building Structure	53,0003 Square Foot Building	50 Short-Term Family Housing Units	New Community Health Clinic
Substantial Completion – December 21, 2019		New families are projected to move in starting March, 2020	

November Milestones:

- Green Roof Installation COMPLETE
- Flooring installation COMPLETE
- Site concrete (sidewalks, ramps) COMPLETE
- Testing and Balancing of HVAC Equipment COMPLETE
- Door Hardware installation COMPLETE

December Projections:

- Parking Lot to be installed
- Playgrounds to be finished
- Equipment to be commissioned
- Landscaping to be installed

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

7th Floor Community Room



Conference Room Light Fixture



Elevators



For your safety, only authorized personnel are allowed to access the construction sites