

WARD 6 SHORT TERM FAMILY HOUSING (STFH) PHASE II STFH FACILITY CONSTRUCTION UPDATE July 2019

7 – Story New Building Structure	53,0003 Square Foot Building	50 Short-Term Family Housing Units	New Community Health Clinic
Substantial Completion – July, 2019		New families are projected to move in starting October, 2019	

June Milestones:

- Began installation of drywall on interior walls
- Continued with exterior facade and window installations
- Continued with the mechanical, electrical, and plumbing rough-ins throughout the entire building
- Began installation of glass Curtain Wall on north elevation

July Projections:

- Complete exterior façade and window installation
- Complete mechanical, electrical, and plumbing rough-ins throughout the entire building
- Begin the installation of the elevator for the building
- Connect the building to permanent power

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Brick Façade and Window Install



Drywall Install



Rooftop Mechanical Screen Wall



For your safety, only authorized personnel are allowed to access the construction sites