

WARD 6 SHORT TERM FAMILY HOUSING (STFH) PHASE II STFH FACILITY CONSTRUCTION UPDATE June 2019

7 – Story New Building Structure	53,0003 Square Foot Building	50 Short-Term Family Housing Units	New Community Health Clinic
Substantial Completion July, 2019		New families are projected to move in starting October, 2019	

May Milestones:

- Completed install of interior framing
- Began domestic water tie- in
- Continued exterior facade and window installation
- Continued with the mechanical, electrical, and plumbing rough-ins
- Continued with sprinkler installation

June Projections:

- Complete exterior façade and window installation
- Complete mechanical, electrical, and plumbing rough-ins
- Begin elevator installation
- Begin installing drywall on interior walls
- Connect the building to permanent power

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Brick Façade and Window Install



Main Electrical Equipment Install



Rooftop Air Handling Units



For your safety, only authorized personnel are allowed to access the construction sites