

7 – Story New Building Structure	53,0003 Square Foot Building	50 Short-Term Family Housing Units	New Community Health Clinic
Substantial Completion – October 15, 2019		New families are projected to move in starting February, 2020	

October Milestones:

- Completed Elevator installation
- Air Conditioned entire building
- Completed flooring installation
- Began pouring exterior ramps
- Began Playground equipment installation

November Projections:

- Complete Green Roof Installation
- Complete Flooring installation
- Complete site concrete (sidewalks, ramps)
- · Complete Testing and Balancing of HVAC Equipment
- Complete Door Hardware installation

Questions? Please direct all inquiries to <u>STFHprojects.dgs@dc.gov</u>

5th Floor Community Room



Lobby Light Fixture



Clinic Entrance



For your safety, only authorized personnel are allowed to access the construction sites