

7 – Story New Building Structure	53,0003 Square Foot Building	50 Short-Term Family Housing Units	New Community Health Clinic
Substantial Completion – October 15, 2019		New families are projected to move in starting December, 2019	

August Milestones:

- Completed Curtainwall installation
- Installed Stairway #2
- Began painting building interior
- · Connected the building to permanent power

September Projections:

- Complete Elevator Installation
- · Air Condition entire building
- Begin flooring installation
- Begin pouring exterior ramps
- Begin Playground equipment installation

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Rooftop Mechanical Windscreen



Residential Unit



Playground Equipment



For your safety, only authorized personnel are allowed to access the construction sites