

7 – Story New Building Structure	53,000 Square Foot Building	50 Short-Term Family Housing Units	New Community Health Clinic
Substantial Completion – October, 2019		New families are projected to move in starting December, 2019	

August Milestones:

- Complete exterior façade and window installation
- Complete mechanical, electrical, and plumbing rough-ins throughout the entire building
- Begin the installation of the elevator for the building
- · Connect the building to permanent power

September Projections:

- Complete Curtainwall installation
- Set rooftop HVAC units
- Install Stairway #2
- Begin framing corridor ceilings
- Begin painting on floors 2 4

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Corridor Ceiling Framing



Monument to Former Health Center



Stairwell #2



For your safety, only authorized personnel are allowed to access the construction sites