

## **Payne Elementary School Project Update**

**Prepared: August 8, 2016**

SIT Team,

As we are approaching school opening, there has been a lot of progress with the modernization project. Listed below is the (2) week look ahead for upcoming construction activities for Payne Elementary School.

### **Completed to Date:**

- 2-5 year old playground has been installed.
- C Street and 14<sup>th</sup> Street fencing completed.
- Asphalt paving
- Basketball Hoops installed.
- Kiln in art room installed.

### **Upcoming Work for August 8<sup>th</sup> - 12<sup>th</sup>**

- Pebble-Flex for 2-5 year old playground.
- Continued installation of the 5-12 year old playground.
- Striping for parking lot
- Tennis court net installation
- Fencing for basketball and tennis courts
- Elevator inspection scheduled for this week.

### **Upcoming Work for August 15<sup>th</sup> - 19<sup>th</sup>:**

- Fabrication and installation of graphics
- Mechanical Screens scheduled to be delivered.