

HEARST PARK AND POOL

CONSTRUCTION UPDATE: NOVEMBER 2020

PROJECT OVERVIEW:

The Hearst Park & Pool includes design and construction of two brand new tennis courts with a practice wall, the renovation of the existing soccer field, a new pool and pool house, remediation of site drainage, runoff and erosion issues. The Project will also include landscaping, fencing, site furnishings, amenities, signage, and pathways.

PROJECT TIMELINE:

- Design and Outreach: May 2016
- Construction Begins: August 2019
- Phase I of Playground: Fall 2019
- Phase II of Playground: Spring 2020
- Project Completion of the Field and Park: Winter 2020/2021 and opened in Spring 2021
- Project Completion of the Pool and Poolhouse: Spring 2021

WHAT HAPPENED THIS PAST MONTH:

- Continued with the excavation for the retaining wall at the soccer field
- Completed the pool house foundation
- Completed the waterproofing of the foundation walls
- Completed the foundation drainage system
- Began installing the masonry walls
- Roughed in the plumbing and electrical underground
- Started to pour the building slab

WHAT TO EXPECT IN DECEMBER:

- Begin the electrical rough-in for the site lighting
- Grading for the trails around the field
- Install the underground utilities
- Continue to build the masonry walls in the pool house
- Continue to pour the building slab
- Begin erecting the steel for the building
- Install the drains under the field
- Continue to build the wall around the soccer field
- Dewatering of the site will continue

DPR COVID: Phase Two Operating Status:

OPEN with Social Distancing Safeguards in place:

- Parks, Open Fields, Tennis Courts, non-contact sports
- 29 Recreation Centers
- 6 Indoor Pools
- Some Outdoor Permitting Sports
- Open Green Spaces
- Athletic Fields (non-contact sports)
- Dog Parks
- Playgrounds



Masonry block Poolhouse walls being built



Soccer Field final grading and drainage lines being installed

FOR ADDITIONAL INFORMATION:

VISIT: dgs.dc.gov/node/1135096

