

HEARST PARK AND POOL

CONSTRUCTION UPDATE: SEPTEMBER 2020

PROJECT OVERVIEW:

The Hearst Park & Pool includes design and construction of two brand new tennis courts with a practice wall, the renovation of the existing soccer field, a brand new pool and pool house, remediation of site drainage, runoff and erosion issues. The Project will also include landscaping, fencing, site furnishings, amenities, signage, and pathways.

PROJECT TIMELINE:

- Design and Outreach: May 2016
- Construction Begins: August 2019
- Phase I of Playground: Fall 2019
- Phase II of Playground: Spring 2020
- Project Completion of the Field and Park: TBD (pending contract negotiation)
- Project Completion of the Pool and Poolhouse: TBD (pending contract negotiation)

WHAT HAPPENED THIS MONTH:

- Well points were placed around the perimeter of the excavation to mitigate the water from entering the site, which will allow excavation and foundation work to continue
- A temporary generator was installed for the well point pump system for dewatering
- The installation of the remaining geo-piers was completed
- Excavation of the building footings has started

WHAT TO EXPECT IN OCTOBER:

- Mechanical, electrical and plumbing rough-in work
- Clearing and grading for the sidewalks
- Begin the installation of the building footings and foundation
- Begin the installation of the building retaining walls

DPR COVID: Phase Two Operating Status:

OPEN with Social Distancing

Safeguards in place:

- Parks, Open Fields
- **29 Recreation Centers (Oct. 13)**
- **6 Indoor Pools (Oct.13)**
- Some Outdoor Permitting Sports!
- Open Green Spaces
- Athletic Fields and Courts
- Dog Parks
- Playgrounds



Rebar and Formwork for the building walls installed



Waterproofing and concrete walls for the poolhouse

FOR ADDITIONAL INFORMATION:

VISIT: dgs.dc.gov/node/1135096

