

WARD 1 SHORT TERM FAMILY HOUSING (STFH)
PHASE I STFH FACILITY CONSTRUCTION UPDATE
October 2019

35 Short-Term Family Housing Units; 15 Senior PSH Units

Dedicated Play & Common Areas

Supportive Programs

Community-Integrated Architectural Design

Substantial Completion September 2020

New families are projected to move in starting December 2020

September Milestones:

- Received final building permit
- Completed foundation work

October Projections:

- Begin concrete wall construction.
- DC Water work will be scheduled for early November at intersection of Clifton and 14th Street. Road closures and detours expected during work hours. (More details to come when specific date is confirmed.)
- Will begin removing sections of overhead walking path and concrete barricades on Clifton St. to access roadway for DC Water work.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Last Footing Prep For Pour



Site Retaining Wall Form Work



Concrete Column Rebar Work



For your safety, only authorized personnel are allowed to access the construction sites