

WARD 5 SHORT TERM FAMILY HOUSING (STFH)
PHASE II STFH FACILITY CONSTRUCTION UPDATE
June 2019

3 – Story Existing Structure	New 6 – story Residence	46 Short-Term Family Housing Units	Community-Integrated Architectural Design
Substantial Completion June, 2019		New families are projected to move in starting September, 2019	

May Milestones:

- Completed installation of existing and new building floors
- Installed wheelchair access ramp and main entryway stairs
- Completed storm water, sanitary, and sewer line tie-in for the building
- Completed building elevator installation
- Fire rated and pyro stop glass installation for study room and lounge were completed

June Projections:

- Begin installation of the historic windows and doors throughout the building
- Landscaping around the main entrance of 6-story building
- Complete green roof installation

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov



Entrance Sidewalk



Landscaping



Overhead door



Lounge/study room

For your safety, only authorized personnel are allowed to access the construction sites.