

## WARD 3 SHORT TERM FAMILY HOUSING (STFH) PHASE II STFH FACILITY CONSTRUCTION UPDATE December 10, 2018

50 Short-Term Family  
Housing Units

Dedicated Play & Common  
Areas

Supportive Programs

Community-Integrated  
Architectural Design

### Project Status:

- The cast auger pile foundation system installation Continues.
- The drilling process for the cast auger piles is scheduled to last for the next two (2) weeks.
- The DOEE approved Tree protection measures have been installed.
- Second construction entrance has been installed

### Community Advisory:

- 3D monitoring will continue for the duration of the drilling activities
- Reinforcing steel bar (Re-bar) for the cast auger piles deliveries will continue for the duration of the drilling activities, traffic patterns will not change.
- Concrete trucks delivering grout to the site shall continue for the duration of the drilling activities, Smoot will ensure flag men are on site assisting with traffic control and safety.

**Questions?** Please direct all inquiries to [STFHprojects.dgs@dc.gov](mailto:STFHprojects.dgs@dc.gov)

**Second construction entrance**



**Drilling in progress**



**Debris removal in progress**



***For your safety, only authorized personnel are allowed to access the construction sites***