

GOVERNMENT OF THE DISTRICT OF COLUMBIA
DEPARTMENT OF GENERAL SERVICES



Construction Updates
Ward 6 Short Term Family Housing Shell Accommodations

1. Pad installed on the roof for a future Dedicated Outside Air System (DOAS) related to the clinic space and a shaft to accommodate two (2) 20"x 20" ducts.
2. Lights and fire alarms installed in the clinic space.
3. Thirteen (13) open circuits for lighting and thirteen (13) open circuits for power in the lower level electrical panel.
4. Ten (10) open circuits for emergency power off the generator.
5. A 4" sanitary line running through the lower level and capacity for domestic water.
6. General Contractor Blue Skye Construction installing sprinkler layout in the clinic space.