

KALORAMA REC LEAD WATER TEST RESULTS

May 16th, 2016



GENERAL BERVICES	GRANAL SERVICES													
Building Location	Sample Collected Date	Water Source ID	Device Type	Floor	Device Location		1st Draw - Sample ID	Final Result - 1st Draw (ug/L)	2nd Draw - Sample ID	Final Result - 2nd Draw (ug/L)	Remediation	Retest Date	Retest 1st Draw	Retest 2nd Draw
	Dute							(10,7			Non-drinking water source - Not			
1 KALORAMA RECREATION CENTER	5/26/2016	WS- 012666	Utility	1	In men's bathroom utility closet main line		WT-042916-12683- A	110	WT-042916-12683- B	82	accessible to children			
2 KALORAMA RECREATION CENTER	5/26/2016	WS- 012692	Cooler	1	In hallway adjacent to main entrance	Left High	WT-042916-12709- A	< 1	WT-042916-12709- B	< 1				
3 KALORAMA RECREATION CENTER	5/26/2016	WS- 012693	Cooler	1	In hallway adjacent to main entrance	Right Low	WT-042916-12710- A	< 1	WT-042916-12710- B	< 1				
4 KALORAMA RECREATION CENTER	5/26/2016	WS- 012695	Fountain	Ground Floor	At basketball court on park side	Left Low	WT-042916-12712- A	< 1	WT-042916-12712- B	< 1				
5 KALORAMA RECREATION CENTER	5/26/2016	WS- 012696	Fountain	Ground Floor	At basketball court at park side	Right High	WT-042916-12713- A	< 1	WT-042916-12713- B	< 1				
4 KALORAMA RECREATION CENTER	5/26/2016	WS- 012695	Fountain	Ground Floor	At basketball court on park side	Left Low	WT-042916-12712- A		WT-042916-12712- B	< 1				

Footnotes

- A First draw sample is collected after the plumbing system has not been used for at least 6 hours.
- B Second draw sample is collected after a 60 second flush at that device after the first draw.