



THEODORE HAGANS LEAD WATER TEST RESULTS May 16th, 2016



	Building Location	Sample Collected Date	Water Source ID	Device Type	Floor	Device Location	1st Draw - Sample ID	Final Result - 1st Draw (ug/L)	2nd Draw - Sample ID	Final Result - 2nd Draw (ug/L)	Remediation	Retest Date	Retest 1st Draw	Retest 2nd Draw
1	THEODORE HAGANS CULTURAL CENTER	5/21/2016	WS- 012557	Utility	Ground Floor	Exterior spigot in pool area adjacent to womens restroom (water source)	WT-042916-12574- A	< 1	WT-042916-12574- B	< 1				
2	THEODORE HAGANS CULTURAL CENTER	5/21/2016	WS- 012558	Cooler	Ground Floor	in lobby adjacent to restrooms Left High	WT-042916-12575- A	5.7	WT-042916-12575- B	< 1				
3	THEODORE HAGANS CULTURAL CENTER	5/21/2016	WS- 012559	Cooler	Ground Floor	in lobby adjacent to restrooms Right Low	WT-042916-12576- A	13	WT-042916-12576- B	6.5				
4	THEODORE HAGANS CULTURAL CENTER	5/21/2016	WS- 012560	Kitchen	Ground Floor	in kitchen	WT-042916-12577- A	91	WT-042916-12577- B	< 1	Filtered	7/1/2016	<1	<1
5	THEODORE HAGANS CULTURAL CENTER	5/21/2016	WS- 012561	Cooler	Ground Floor	Exterior in pool area adjacent to women's rest room	WT-042916-12578- A	< 1	WT-042916-12578- B	< 1				

Footnotes:

A - First draw sample is collected after the plumbing system has not been used for at least 6 hours.

B - Second draw sample is collected after a 60 second flush at that device after the first draw.