

WILSON BUILDING MECHANICAL EQUIPMENT LIST - 2014

Project Name/Address: Wilson Building						
Mechanical Equipment List						
Equipment Type/Use	Model Name/No.	Serial No.	Manufacturer's Name	Capacity/Rating	Installation Date	Comments
EMCS	APOGEE SYSTEM 600		LANDIS & GYR	N/A	1998	DOC OVER PNEUMATIC
AHU-15	AP 305	CEGM-00483C	YORK		1998	DAMAGED INSULATION ON SUPPLY LINES
FCU (5)	04BB	RHHM2960AR	YORK	1/8 HP, 277V		BASEMENT CORRIDOR - NO OA
VAV (FPB #2)	DTQS/03	01-572262-C11	TITUS	1/4 HP, 277V		
COOLING TOWER #4	VTL-227-0C	97101002	BAC			
COOLING TOWER #3	VTL-227-0C	97101001	BAC			
AHU-5 (NOT VAV)	AP60	CEGM-00235C	YORK		1998	SPLIT-SYSTEM W/ ELECTRIC REHEAT
CU-5	HIDB076S46B	EGFM257785	YORK		1997	
DUCT HEATER	TEK2004.80 39-14174048-112-028	INDEECO				
VAV BOX	CFR 06068		ENVIROTEC			
UNIT HEATER	43UH7T04		TPI CORP.	7.5 KW		
FUEL TANK			ADAMSON GLOBAL TECH. CORP.	600 GAL.		SUB-BASEMENT
FUEL OIL PUMP SET CONTROLS	1LE		HYDRONIC MODULES CORP	5 HP, 1.91 GPM,		SUB-BASEMENT; SERVES FUEL TANK AND PUMPS
PUMPS (2)	M3106		BALDER	0.5 HP		SUB-BASEMENT; SERVES FUEL TANK
HEATER	43UH7COT04		T.P.I. CORP.	480V/3PH, 7.5 KW		SUB-BASEMENT
AIC UNIT						GENERATOR ROOM, 5 HP FAN MOTOR
EMCS	APOGEE SYSTEM 600		LANDIS& GYR			BASEMENT (CHILLER ROOM)
CONTROLS	SYSTEM 600		APOGEE			BASEMENT (CHILLER ROOM)
REFRIGERANT MONITOR	CHILLGARD TGM-4		MSA			BASEMENT (CHILLER ROOM)
CLIMATE CONTROL	MOC00706D	5099423	QUINCY			BASEMENT (CHILLER ROOM); 2 BALDER COMPRESSORS
AIR DRYER	9005-115	0349-1-9806-304N	HANKISON INTERN.			BASEMENT (CHILLER ROOM)
P1.1 CW PUMP	EMB3218T		BALDER		115V	BASEMENT (CHILLER ROOM); PRIMARY LOOP,END SUCTION
P1.2 CW PUMP	EMB3218T		BALDER			BASEMENT (CHILLER ROOM); PRIMARY LOOP,END SUCTION
P1.3CW PUMP	EMB3218T		BALDER			BASEMENT (CHILLER ROOM); PRIMARY LOOP, END SUCTION
P1.4 CW PUMP	EMB3218T		BALDER			BASEMENT (CHILLER ROOM); PRIMARY LOOP, END SUCTION
AIR MODULATOR (VFD)	AMIV-20-46		YORK	460V/3PH, 22 KVA		BASEMENT (CHILLER ROOM); SERVES PUMP 6.2
AIR MODULATOR (VFD)	AMIV-20-46		YORK	460V/3PH, 22 KVA		BASEMENT (CHILLER ROOM); SERVES PUMP 6.1
CIRC. PUMP 6.1	EM2515T		BALDER	20 HP MOTOR		BASEMENT (CHILLER ROOM)

WILSON BUILDING MECHANICAL EQUIPMENT LIST - 2014

Project Name/Address: Wilson Building						
Mechanical Equipment List						
Equipment Type/Use	Model Name/No.	Serial No.	Manufacturer's Name	Capacity/Rating	Installation Date	Comments
CIRC. PUMP 6.2	EM2515T		BALDER	20 HP MOTOR		BASEMENT (CHILLER ROOM)
AHU-19	AP 105	CEGM-00234C	YORK			BASEMENT (CHILLER ROOM)
DUCT HEATER	S-98-01116		BRASCH	460V/3PH, 55 KW		BASEMENT (CHILLER ROOM)
AIR MODULATOR (VFD)	AMIV-755-46	97914663	YORK	460V/3PH, 55 KVA		BASEMENT (CHILLER ROOM)
CW EXPANSION TANK	CA215-3	S4412	TACO		1998	
PUMP	1.5X75625	2297824	BELL & GOSSET	16GPM		BASEMENT (CHILLER ROOM); SERVES WATER COOLED LIEBERT UNIT
AIR MODULATOR (VFD)	AMIV-15-46	98308574	YORK	460V/3PH, 16 KVA		BASEMENT (CHILLER ROOM)
PUMP 3.1 (MOTOR)	EM2513T		BALDER	15 HP, 230/240V/3PH		BASEMENT (CHILLER ROOM)
PUMP4.1	SE5013E2M1G2LO		TACO	40 HP, 800 GPM		BASEMENT (CHILLER ROOM)
AHU-16 (VAV)	AP 305	CEGM-00484C	YORK		1995	GROUND FLOOR E
AIR MODULATOR (VFD)	AMIV-20-46	980410119	YORK	460V/3PH, 22 KVA		GROUND FLOOR E
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		1998	GROUND FLOOR E
LEIBERT SYSTEM (2)						GROUND FLOOR E
AHU-17	AP305	CEGM-00485C	YORK		1998	GROUND FLOOR W
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		GROUND FLOOR W
EMCS	APOGEE SYSTEM 600		LANDIS& GYR		JUL 1998	GROUND FLOOR W
DUCT HEATER	S7-F-13500AO		BRASCH			GROUND FLOOR W
AHU-14	AP 305	CEGM-00482C	YORK			1ST FLOOR E
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		1ST FLOOR E
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	1ST FLOOR E
DUCT HEATER	S7-F-13500AO		BRASCH			1ST FLOOR E
AHU-15	AP 305	CEGM-00483C	YORK			1ST FLOOR W;DAMAGED INSULATION
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		1ST FLOOR W
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	1ST FLOOR W
DUCT HEATER	S7-F-13500AO		BRASCH			1ST FLOOR W
AHU-12	AP305	CEGM-00480C	YORK			2ND FLOOR E
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		2ND FLOOR E
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	2ND FLOOR E
DUCT HEATER	S7-F-13500AO		BRASCH			2ND FLOOR E
AHU-13	AP 305	CEGM-00481C	YORK			2ND FLOOR W; DAMAGED INSULATION

WILSON BUILDING MECHANICAL EQUIPMENT LIST - 2014

Project Name/Address: Wilson Building						
Mechanical Equipment List						
Equipment Type/Use	Model Name/No.	Serial No.	Manufacturer's Name	Capacity/Rating	Installation Date	Comments
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		2ND FLOOR W
EMCS	APOGEE SYSTEM 600		LANDIS& GYR		JUL 1998	2ND FLOOR W
DUCT HEATER	S7-F-13500AO		BRASCH			2ND FLOOR W
MECH CONTROLS	APOGEE AUTOMATIC		SIEMENS			2ND FLOOR W
AHU-10	AP 305	CEGM-00478C	YORK			3RD FLOOR E
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 K VA		3RD FLOOR E
EMCS	APOGEE SYSTEM 600		LANDIS& GYR		JUL 1998	3RD FLOOR E
DUCT HEATER	S7-F-13500AO		BRASCH			3RD FLOOR E
AHU-11	AP 305	CEGM-00479C	YORK			3RDFLOORW
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		3RD FLOOR W
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	3RD FLOOR W
DUCT HEATER	S7-F-13500AO		BRASCH			3RD FLOOR W
AHU-8	AP305	CEGM-00486C	YORK			4TH FLOOR E;MINOR INSULATION DAMAGE
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		4TH FLOOR E
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	4TH FLOOR E
DUCT HEATER	S7-F-13500AO		BRASCH			4TH FLOOR E
AHU-9	AP 305	CEGM-00487C	YORK			4TH FLOOR W
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		4TH FLOOR W
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	4TH FLOOR W
DUCT HEATER	S7-F-13500AO		BRASCH			4TH FLOOR W
AHU-6	AP305	CEGM-00236C	YORK			5TH FLOOR E
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		5TH FLOOR E
EMCS	APOGEE SYSTEM 600		LANDIS& GYR		JUL 1998	5TH FLOOR E
DUCT HEATER	S7-F-13500AO		BRASCH			5TH FLOOR E
AHU-7	AP 305	CEGM-00237C	YORK			5TH FLOOR W
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		5TH FLOOR W
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	5TH FLOOR W
DUCT HEATER	S7-F-13500AO		BRASCH			5TH FLOOR W
AHU-1	AP360	CEGM-00838C	YORK	460V/3PH		ATTIC E
AIR MODULATOR (VFD)	AMIV-25-46					ATTIC E
EMCS	APOGEE SYSTEM 600		LANDIS& GYR		JUL 1998	ATTIC E
DUCT HEATER	S-98-01118		BRASCH	480V/3PH, 50 KW		ATTIC E
AHU-5	AP60	CKKM07631B	YORK	460V/3PH		ATTIC E
DUCT HEATER	T2001-0003085			480V/3PH, 30 KW		ATTIC E
CONDENSER UNIT			LIEBERT			ATTIC E

WILSON BUILDING MECHANICAL EQUIPMENT LIST - 2014

Project Name/Address: Wilson Building						
Mechanical Equipment List						
Equipment Type/Use	Model Name/No.	Serial No.	Manufacturer's Name	Capacity/Rating	Installation Date	Comments
FAN POWER BOX	HVFSE2C	97-112028-06-01	YORK TEMPMASTER			ATTIC E
AHU-3	AP 80	CEGM-0032C	YORK			ATTIC E; ISOLATED
AIR MODULATOR	AMIV-795-46	988411749		460V/3PH, 8KVA		ATTIC E
AHU-2	AP360	CEGM-00239C	YORK			ATTIC W; ISOLATED
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		ATTICW
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	ATTICW
DUCT HEATER	S-98-01119		BRASCH	480V/3PH, 50 KW		ATTIC W
AIR MODULATOR (VFD)	AMIV-20-46	980410124	YORK	460V/3PH, 22 KVA		ATTICW
EMCS	APOGEE SYSTEM 600		LANDIS & GYR		JUL 1998	ATTIC W
DUCT HEATER	S-98-01119		BRASCH	480V/3PH, 50 KW		ATTICW
EF-10	CUBE-140-4-X	98G01264	GREENHECK			ROOF
CONDENSER	HIRA036S46B	WDKM014253	YORK	1/4 HP FAN,460V/3PH		ROOF
CONDENSER	HIRA036S46B	WDKM014264	YORK	1/4 HP FAN,460V/3PH		ROOF
EF-13	CUBE-240HP-30-X	98G00356	GREENHECK			ROOF
EF-4	CUBE-240-20-X	98G00350	GREENHECK			ROOF
EF-3	CUBE-240-20-X	98G00349	GREENHECK			ROOF
EF-9	GWB-14-4-X	98G03682	GREENHECK			ROOF
CONDENSER UNIT	H3RA060S06A	WKKM064382	YORK	5TON	1998?	ROOF; R-22
CONDENSER UNIT	H3RA060S06A	WKKM043478	YORK	5TON	1998?	ROOF; R-22
PRV "F-11"	CUBE-140-4-X	98G01265	GREENHECK		1998	ROOF
PUMP PACKAGE	9A31258G3	COULDN'T SEE	LIEBERT	(2) 1 HP PUMPS	2002	ROOF
DRY COOLER	DNT790A	0237C58935	LIEBERT		2002	ROOF
PUMP CONTROL	RP020HA0650758	438447	LIEBERT		2002	ROOF
COOLING TOWER #1	VTL-227-0C	97100999	BAC		1998	ROOF
COOLING TOWER #2	VTL-227-0C	97101000	BAC		1998	ROOF
CONDENSER UNIT	DCDF165	0202C54066	LIEBERT	460V/3PH	2002	OUTSIDE; 2 FANS
CONDENSER UNIT	DCMR2911AS0910	99100033	LIEBERT	460V/3PH	1999	OUTSIDE; 3 FANS
CHILLER W/ SOLID STATE STARTER & OIL HEATER	YSCBCB1-CGC	SCGM-904880	YORK		1998	CONCOURSE; MILLENNIUM SCREW CHILLER; R-22
CHILLER W/ SOLID STATE STARTER & OIL HEATER	YSCBCB1-CGC	SCGM-904740	YORK		1998	CONCOURSE; MILLENNIUM SCREW CHILLER; R-22
SEPERATOR	12-0300-B	109137-020	LAKOS (CLUADE LAVAL CORP.)			CONCOURSE; ON CONDENSER WATER
CONDENSER WATER PUMP P2.4	FE4010E2K1G2LOA	20592-003	TACO	600 GPM, 100 HD, 25 HP	MAY 1998	CONCOURSE; END SUCTION BALDOR MOTOR
CONDENSER WATER PUMP P2.3	FE4010E2K1G2LOA	20592-003	TACO	600 GPM, 100 HD, 25 HP	MAY 1998	CONCOURSE; END SUCTION BALDOR MOTOR
CONDENSER WATER PUMP P2.2	FE4010E2K1G2LOA	20592-003	TACO	600 GPM, 100 HD, 25 HP	MAY 1998	CONCOURSE; END SUCTION BALDOR MOTOR

WILSON BUILDING MECHANICAL EQUIPMENT LIST - 2014

Project Name/Address: Wilson Building						
Mechanical Equipment List						
Equipment Type/Use	Model Name/No.	Serial No.	Manufacturer's Name	Capacity/Rating	Installation Date	Comments
CONDENSER WATER PUMP P2.1	FE4010E2K1G2LOA	20592-003	TACO	600 GPM, 100 HD, 25 HP	MAY 1998	CONCOURSE; END SUCTION BALDOR MOTOR
PLATE HEAT EXCHANGER	SUPERCHARGER UFX-51-5-HP 285	SC-18571	TRANTER		1998	CONCOURSE
CONDENSER WATER TREATMENT	(3) PULSETRON FEED PUMPS		LAKWOOD INSTRUMENTS			CONCOURSE; UNDER CONTRACT
CHILLER	YSCBCBS1-CGC	SCGM-905010	YORK		1998	SUB-BASEMENT EAST; MILLENIUM SCREW CHILLER, R-22
CHILLER	YSCBCBS1-CGC	SCGM-905140	YORK		1998	SUB-BASEMENT WEST
UNIT HEATER	43UH73C0T04	89-246		7.5 KW		SUB-BASEMENT WEST
HYDRAULIC FOR LOADING DOCK LIFT	HLD-P607	98073204	SUN COAST HYDRAULIC ELECTRIC COMPANY	5 HP	AUG 1998	SUB-BASEMENT; 11 GAL. TANK, 6.5GPM
CONDENSING UNIT			LIEBERT			EAST WELL; NAMEPLATE MISSING OR COVERED; NIS?
CONDENSING UNIT	38CKC060370	0904E25281	CARRIER	5 TON		EAST WELL
CONDENSING UNIT	38CKC060370	0904E23559	CARRIER	5 TON		EAST WELL
ELEVATOR #1	VX R4		SCHINDLER ELEVATOR CORPORATION	3,500LBS	1999	6 OPENINGS, GEARLESS, 500FPM
ELEVATOR #2	VX R4		SCHINDLER ELEVATOR CORPORATION	3,500LBS	1999	6 OPENINGS, GEARLESS, 500FPM
ELEVATOR #3	VX R4		SCHINDLER ELEVATOR CORPORATION	3,500LBS	1999	7 OPENINGS, GEARLESS, 500FPM
ELEVATOR #4	VX R4		SCHINDLER ELEVATOR CORPORATION	3,500LBS	1999	7 OPENINGS, GEARLESS, 500FPM
ELEVATOR #5	VX R4		SCHINDLER ELEVATOR CORPORATION	3,500LBS	1999	7 OPENINGS, GEARLESS, 450FPM
ELEVATOR #6	VX R4		SCHINDLER ELEVATOR CORPORATION	3,500LBS	1999	7 OPENINGS, GEARLESS, 450FPM
ELEVATOR #7	VX R4		SCHINDLER ELEVATOR CORPORATION	3,500LBS	1999	7 OPENINGS, GEARLESS, 450FPM
HANDICAP LIFT			SVARIA	750LBS	JAN 2008	D STREET, DOORS BELONG TO EX OPERATOR ENTRY DOORS, INC.
ADA DOORS	1ND9	6100-8100-DFA127	RECORD			HALLWAY ATRIUM, GROUND FLOOR, INSTALLED BY ATLANTIC DOOR CONTROL, INC.
ADA DOORS	1ND9	6100-8100-DFA127	RECORD			HALLWAY ATRIUM, 1ST FLOOR, INSTALLED BY ATLANTIC DOOR CONTROL, INC.
ADA DOORS	1ND9	6100-8100-DFA127	RECORD			HALLWAY ATRIUM, 2ND FLOOR, INSTALLED BY ATLANTIC DOOR CONTROL, INC.
ADA DOORS	1ND9	6100-8100-DFA127	RECORD			HALLWAY ATRIUM, 3RD FLOOR, INSTALLED BY ATLANTIC DOOR CONTROL, INC.

WILSON BUILDING MECHANICAL EQUIPMENT LIST - 2014

Project Name/Address: Wilson Building						
Mechanical Equipment List						
Equipment Type/Use	Model Name/No.	Serial No.	Manufacturer's Name	Capacity/Rating	Installation Date	Comments
ADA DOORS	1ND9	6100-8100-DFA127	RECORD			HALLWAY ATRIUM, 4TH FLOOR, INSTALLED BY ATLANTIC DOOR CONTROL, INC.
ADA DOORS	1ND9	6100-8100-DFA127	RECORD			HALLWAY ATRIUM, 5TH FLOOR, INSTALLED BY ATLANTIC DOOR CONTROL, INC.
HANDICAP DOOR	7982ES		INGERSOLL	120V, 5 AMPS		PENNSYLVANIA AVENUE, AUTO EQUILIZER CONTROL BOX
HANDICAP DOOR	7982ES		RAND LCN	120V, 5 AMPS		D STREET, ENTRY DOOR, AUTO EQUILIZER CONTROL BOX