801 East Men's Shelter

CONSTRUCTION UPDATE

April 2021

New 6-Story 396 Bed Housing Facility	Outdoor Recreational Spaces	Supportive Programs	Community-Integrated Architectural Design
Substantial Completion November 2021			

April Milestones:

- All foundation transfer grade beams are complete.
- Retaining wall installation at Wing B is complete.
- Exterior metal framing is complete at Wing C.
- Installation of structural columns and concrete slabs at Wing B began.
- To date, 35,780 cubic yards of contaminated soils have been removed; 22,026 cubic yards of structural fill soil has been imported.

May Projections:

- Underground plumbing and electrical conduit installation will continue.
- Mechanical ductwork installation and interior framing at Wing C will continue.
- Wood framing and brick installation at Wing C will continue.
- Complete wing B podium deck and structural columns.
- Removal of unsuitable soils and backfill with structural fill will continue.

Questions? Please direct all inquiries to STFHprojects.dgs@dc.gov

Wing C Interior

Wing B Columns

Wing A

For your safety only authorized personnel are allowed to access the construction sites.

DEPARTMENT OF GENERAL SERVICES
1250 U STREET ST. NW, 4TH FLOOR, WASHINGTON, DC 20009