GOVERNMENT OF THE DISTRICT OF COLUMBIA
DEPARTMENT OF GENERAL SERVICES

Barry Farm Recreation Center

February 2014 Project Update

Project Budget:

a) The project budget is $26.3 Million

Construction Activity:

a) The pool walls and slab was poured in January. The pool contractor is currently installing the mechanical, electrical and plumbing systems in the pool and locker rooms.
b) Installation of interior finishes in the pool house and exterior brick masonry for the pool is ongoing.
c) The parking garage is 90 percent completed.
d) Demolition of the existing pool was completed in January. Site utilities work is ongoing.
e) DCHA relocated their management office from the existing Recreation Center to the newly renovated townhomes on Eaton Road in late January.
f) The project is on schedule for completion in December 2014.

Public Approvals:

a) DGS secured the foundation permit for the recreation center in January.
b) DGS and the builder are in the process of terminating utilities feeding the existing rec center building prior to securing the raze permit.

CBE Participation and Workforce:

a) Projected CBE participation for the project: 56 percent
b) Number of CBE sub-contractors currently working on-site: 12
c) Hours worked by DC residents to date: over 55 percent
d) Total number of workers on site: 65
e) Number of DC workers: 32 (50 percent)
f) Number of Ward 8 residents on-site: 12 (18 percent)
g) Number of Barry Farm residents hired to date: 4
h) Next round of hiring for the following trades will be in 3-4 weeks:
    1) Earthwork
    2) Site utilities
    3) Ceramic tile